


ID	Task Name	Duration	Start	Finish	Predecessors	/08	12/08	1/09	2/09	3/09	4/09	5/09	6/09	7/09	8/09	9/09	10/09	11/09	12/09	1/10	2/10	3/10	
1	Notice to Proceed/Mobilization	0 days	Mon 4/13/09	Mon 4/13/09		M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B
2	Submittals	50 days	Mon 4/13/09	Fri 6/19/09	1																		
3	Grading/Site Prep	10 days	Mon 6/22/09	Mon 7/6/09	2																		
4	Construct Plant Foundation	60 days	Tue 7/7/09	Mon 9/28/09	3																		
5	Equipment Manufacturing	80 days	Mon 6/22/09	Mon 10/12/09	2																		
6	Yard Piping	40 days	Tue 9/29/09	Mon 11/23/09	4																		
7	Construct Plant Building	5 days	Tue 9/29/09	Mon 10/5/09	4																		
8	Install Plant Equipment/Mechanical Piping	40 days	Tue 10/13/09	Mon 12/7/09	5																		
9	Install Misc Metals	15 days	Tue 10/6/09	Mon 10/26/09	7																		
10	Painting/Coating	20 days	Tue 11/24/09	Mon 12/21/09	8FF+10 days																		
11	SCADA	20 days	Tue 10/6/09	Mon 11/2/09	7																		
12	Electrical	80 days	Tue 9/1/09	Mon 12/21/09	8FF,10FF																		
13	Relocate Bulk Chemical Storage	3 days	Tue 12/22/09	Mon 1/4/10	8,10																		
14	Startup	10 days	Tue 1/5/10	Mon 1/18/10	13																		
15	Substantial Completion	0 days	Mon 1/18/10	Mon 1/18/10	14																		
16	Punchlist	10 days	Tue 1/19/10	Mon 2/1/10	15																		
17	Final	0 days	Mon 2/1/10	Mon 2/1/10	16																		



Project: Springtown Water System Improvements@WTP
 Contractor: MELA Contracting, Inc.
 Engineer: GSWW, Inc.

Task		Summary		Split	
Task Progress		Rolled Up Task		External Tasks	
Critical Task		Rolled Up Critical Task		Project Summary	
Critical Task Progress		Rolled Up Milestone		Group By Summary	
Milestone		Rolled Up Progress		Deadline	